

11 JANUARY 2018

#### MT MORGANS GOLD PROJECT UPDATE

## ON TIME AND ON BUDGET: PROCESSING PLANT OVER 90% COMPLETE AND FIRST PRODUCTION SET FOR MARCH

Underground mining 873m ahead of schedule with ore intersected on five separate levels at Beresford; Mining commences at Jupiter open pit

Dacian Gold Ltd (**Dacian Gold** or **the Company**) (ASX: DCN) is pleased to report on the excellent progress being made at its 100%-owned Mount Morgans Gold Project, located near Laverton in Western Australia, and provide photos of the near-completed processing plant and recent mining activity.

The project's current development status is:

- Construction of the 2.5Mtpa CIL treatment plant is now more than **90% complete** and is on schedule and on budget;
- The high-pressure gas pipeline, which connects the Eastern Goldfields Pipeline to the gasreceiving infrastructure being constructed at the Mt Morgans power station, has been installed;
- Underground mining at Beresford and Allanson is now 873m ahead of the Feasibility Study mining schedule, with ore now intersected on five separate levels at Beresford and ore development having commenced on several levels;
- Mining has commenced at Dacian's second mining centre, the Jupiter Open Pit, with the first blast at Heffernan's Hill occurring on 29 December 2017;
- More than 40km of grade control drilling has been completed with 563 surface RC holes for over 15.5km at Jupiter and 224 underground diamond drill holes for over 26.5km completed at Beresford;
- Recruitment of operational personnel is progressing well: all 37 roles at the treatment plant (including maintenance personnel) have been filled. Dacian is pleased to advise that some of these positions have been filled by members of the nearby Mt Margaret community.
- RC resource drilling for the oxide mineralisation at Cameron Well is almost complete, with the first results to be released to the market in the coming weeks;
- Three diamond drill rigs operating at Westralia are infill-drilling the lower Inferred Mineral Resource to upgrade it to Indicated Mineral Resource, as well as commencing deeper resourceaddition drilling;
- Numerous service and supply contracts are in place with remaining contracts including the air charter service, certain plant consumables (grinding media, activated carbon and reagents) and gas supply to be finalised within weeks.

Dacian Executive Chairman Rohan Williams said the development and construction of Mt Morgans was proceeding exactly to plan.

"Thanks to the outstanding work by our staff and contractors, Dacian has achieved what we said we would do," Mr Williams said.



"We remain on time and on budget, which means the project is being de-risked by the day and we are getting closer to production and cash-flow by the day.

"At the same time, we are pushing ahead with our near-mine exploration campaign. We are very positive about the opportunity at Cameron Well and we look forward to the results from the initial resource drill-out currently being completed."

Rohan Williams
Executive Chairman

For further information please visit www.daciangold.com.au or contact:

Rohan Williams	Paul Armstrong
Executive Chairman	Investor Relations
Dacian Gold Limited	Read Corporate
+61 8 6323 9000	+61 8 9388 1474





# Mt Morgans Gold Project Photographic Update

New 2.5Mtpa CIL Treatment Facility over <u>90% complete</u>

11 January 2018



#### Achievements – Project Construction Remains on Time and Budget





New 2.5Mtpa CIL Treatment Facility now <u>over 90% complete</u>. First gold on schedule for late March 2018

Recruitment of plant operational personnel completed



Open pit mining commenced at Jupiter with first blast on 29 December 2017.

- Two excavators, five dump trucks and one drill rig currently operating on site
- 563 RC grade control holes completed at Jupiter for 15,526m



Underground mining progressing well at Westralia with <u>ore intersected on 5 separate levels</u> at Beresford.

- Development is 873m ahead of Feasibility Study schedule
- First Beresford stope to be fired this month
- 224 diamond drilling grade control holes completed at Beresford for 26,556m



Installation of high pressure gas pipeline from Eastern Goldfields Pipeline to Mt Morgans Power Station site <u>completed</u>. Gas supply to site for 1 February remains on schedule

#### Primary Crusher Installed – Filling Behind ROM Wing-wall Underway





DACIAN GOLD LIMITED / daciangold.com.au

#### **Grinding & Classification** – Pre Installation of Girth Gears






DACIAN GOLD LIMITED / daciangold.com.au

#### **Installation of Mill Girth Gears**





DACIAN GOLD LIMITED / daciangold.com.au

#### **Gas Piping Infrastructure at Power Station**





### **Jupiter Open Pit** – Commencement of Mining



